

Michigan Department of Transportation Projects

Within the TwinCATS Planning Area

Updated September 6th, 2024 by Jon Smith, MDOT Coloma TSC Engineer – smithj29@michigan.gov

Projects Completed

Hagar Township

Project: I-196 from Coloma Rd. to Central Ave. – HMA Overlay (JN 216907)

Status: Construction complete.

Est. Con: May 6, 2024 – May 25, 2024

City of St. Joseph

Project: M-63 - I-94BL/ Main St. and Port St. – Install pedestrian signals at intersection (JN 208843)

Status: This is a non-let force account project.

Est. Con: Construction complete.

Projects Currently Under Construction

St. Joseph and Lincoln Township

Project: I-94BL/Lakeshore Dr. at Maiden Lane – Signal upgrade (JN 209414)

Status: Construction in progress.

Est Con: Dec. 17, 2023 – Oct. 31 2024

Chikaming Township

Project: I-94 at Sawyer Exit 16 – Wrong way movement prevention (JN 209467)

Status: Construction in progress.

Est con: Jan. 18, 2024 – Dec. 13, 2024

Lincon, St. Joseph, and Benton Township

Project: I-94 from exit 23 to Britan Ave. – Reconstruction (JN 131843 & 132824)

Status: Construction in progress. Currently working on EB I-94 pavement from Exit 23 to Washington Ave and Red I-94 EB over Red Arrow Highway bridge.

Est. Con: Jul. 10, 2023 – Nov. 30, 2026

Sodus Township

Project: US-31 in Sodus Township – Bridge structural maintenance (JN 212705)

Status: Construction will begin soon.

Est. Con: Apr. 1, 2024 – Oct. 31, 2024

Royalton Township

Project: M-139 North of Tanglewood Trl. – Culvert reconstruction (JN 208843)

Status: Detour implemented. Closure has been extended and is expected to last through Friday, October 25th. The delay was due to weather and soil conditions. Currently in settlement period for soil consolidation.

Est. Con: Jan 22, 2024 – Nov. 15, 2024

Projects Scheduled for Construction in 2025

Benton Township

Project: I-94 from Pavement Change east of I-196 to Hennessey Road – HMA Overlay (JN 128907)

Status: Project on schedule for submittal in October for the December 2024 letting.

Projects Scheduled for Construction in 2026

Benton Township and City of Benton Harbor

Project: M-139 from 0.44 miles south of I-94 to I-94 BL/Main St – Reconstruction (JN 210875)

Status: Base plan review meeting (30% completion) held 08/08/2024. Resubmitted for federal MPDG grant (Rural/INFRA).

City of St. Joseph

Project: M-63 & I-94BL Bridges over St. Joseph River – Reconstruction (JN 211989)

Status: Design in progress.

Various Location in Berrien County

Project: I-94 & US-31 Bridges – Capital Structural or Preventive maintenance (JN 214931, 214992, 215028)

Status: Design in Progress.

Projects Scheduled for Construction in 2027

City of St. Joseph

Project: M-63 & I-94BL from Central Avenue to the Blossomland and Bicentennial bridges – Reconstruction (JN 213168)

Status: EPE report completion in progress. Received resolution from the City of St. Joseph for the proposed concept. CMGC selection in progress. Design will begin soon.

Lincoln Township

Project: I-94 west of exit 22 – Construct crash investigation sites (JN 211804)

Status: Design will begin soon.

Hagar Township

Project: I-196 over at Riverside Rd., Central Ave., and Red Arrow Hwy – Bridge Rehabilitation (JN 211253 & 211558)

Status: Design will begin soon. Surveys completed.